NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

'D/2020-21/W3/F1 Date: 19-03-2021

The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing And Construction of Footpath/ Walking Path at Major Sandeep Unnikrishnan road from Doddaballapura main road junction to dairy circle in Attur ward no 03 of Yelahanka Satellite town sub division

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB M200-7.1. Clearing grass and removal of rubbish by manual means and stacking outside the periphery of the area cleaned complete as per specifications.	Ha	0.08	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods	Cum	137.79	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	20.67	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course	Cum	104.11	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size gradedgranite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine	Cum	7.66	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect.	Sqm	283.24	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery,	Sqm	107.46	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

ಸಹಾಯಕ ಎಂಜಿನಿಯರ್ ಕಾರ್ಯಾಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YD/2020-21/W3/F1

Date: 19-03-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Providing And Construction of Footpath/ Walking Path at Major Sandeep Unnikrishnan road from Doddaballapura main road junction to dairy circle in Attur ward no 03 of Yelahanka Satellite town sub division

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and	Cum	20.67	2	Per 100 cum	Meets Morth V Revision Standards
2	KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone	Cum	104.11	2	Per 50 cum	Meets Morth V Revision Standards
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	7.66	4	Per 50 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore